



CHANGE ORDER
City of Saratoga Springs

No. 14

DATE OF ISSUANCE: EFFECTIVE DATE:

OWNER: City of Saratoga Springs, New York
CONTRACTOR: Bast Hatfield, Inc. 1399 Vischers Ferry Road, Halfmoon, NY 12065-6390
Contact: AJ Lomnes
Project: Saratoga Indoor Recreation Center, 15 Vanderbilt Avenue,
OWNER'S Contract No.: ENGINEER'S Contract No.:
ENGINEER:

You are directed to make the following changes in the Contract Documents:

Description: Gym Wall Pad Framing

Reason for Change Order: See attached

Attachments: (List documents supporting change) Bast Hatfield Proposal 0906-025

Table with 1 column and 5 rows: CHANGE IN CONTRACT PRICE: Original Contract Price: \$ 4,997,000.00; Net Increase (Decrease) From Previous Change Orders: No. 1 To 9: \$ 267,455.94; Contract Price Prior To This Change Order: \$ 5,264,455.94; Net Increase (Decrease) Of This Change Order: \$ 3,020.00; Contract Price With All Approved Change Orders: \$ 5,267,475.94

Table with 1 column and 5 rows: CHANGE IN CONTRACT TIMES: Original Contract Times: Substantial Completion: Ready For Final Payment: (days or dates); Net Change From Previous Change Orders No. To No.: Substantial Completion: Ready For Final Payment: (days); Contract Times Prior To This Change Order: Substantial Completion: Ready For Final Payment: (days or dates); Net Increase (Decrease) This Change Order: Substantial Completion: Ready For Final Payment: (days); Contract Times With All Approved Change Orders: Substantial Completion: Ready For Final Payment: (days or dates)

RECOMMENDED: APPROVED: ACCEPTED:
By: By: By:
(Authorized Signature) City of Saratoga Springs, NY Bast Hatfield, Inc.
(Authorized Signature) (Authorized Signature)
Date: Date: Date:

PROPOSAL #0906-025

Proposal



Proposal No. 0906-025

GENERAL CONTRACTORS
CONSTRUCTION MANAGERS

PROPOSAL SUBMITTED TO City of Saratoga Springs – Scott Johnson	PHONE: (518) 587-3550 FAX: (518) 587-1688	DATE September 21, 2010
STREET 474 Broadway	JOB NAME Saratoga Indoor Recreation Center	
CITY, STATE AND ZIP CODE Saratoga Springs, New York 12866	JOB LOCATION 15 Vanderbilt Ave. Saratoga Springs, NY	

We hereby submit specifications and estimates for:

Gym Wall Pad Framing

We propose to provide labor, material and equipment necessary to install additional support framing for the gymnasium wall pad at column line 4-5 Ha and 1a and column line 13-14 Ha and 1a. The contract drawings provided no support or attachment structure for the base of the wall pads in these areas.

See attached Exhibit "A" for cost breakdown.

TOTAL PROPOSAL AMOUNT: \$3,020.00

Please be advised that the impact of this change on our base bid work and on the completion schedule cannot be fully determined at this time. We hereby reserve the right to reevaluate the cumulative impact of this change along with all other changes at a later date when all the necessary data becomes available.

Contract is extended _____ days by this proposal

We Propose hereby to furnish material and labor - complete in accordance with the above specifications, for the sum of:
 Three Thousand Twenty Dollars and .00/100***** dollars **\$3,020.00**

Payment to be made as follows:

According to Contract.

All material is guaranteed to be as specified. All work to be completed in a workmanlike manner according to standard practices. Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders, and will become an extra charge over and above the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Owner to carry fire, tornado, and other necessary insurance.

Authorized
Signature

Phil Rankin, Project Manager

Note: This proposal may be withdrawn by us if not accepted within **5** days.

Acceptance of Proposal - The above prices, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified. Payment will be made as outlined above.

Signature _____

Signature _____

Date of Acceptance: _____

V:\Admin\2009 Files\0906 Saratoga Rec Center\0906 Proposals\0906-025 Gym Wall Pad Framing\0906-025 Gym Wall Pad Framing.doc

Exhibit "A"						
Proposal Request -Gym Wall Pad Framing						
BHI Project #0906 P#25						
Saratoga Indoor Recreation Center						
LABOR:	TRADE:	DESRPTION:	QTY.	UNIT:	RATE:	TALLY:
	Superintendent		2	hours	\$100.20	\$200.40
	Carpenter	Frame and sheet for pad support and attachment	12	hours	\$68.04	\$816.48
	Carpenter	paint as needed all exposed sheetng behind pads	4	hours	\$49.04	\$196.16
						\$0.00
LABOR SUBTOTAL:						\$1,213.04
MATERIAL:	ITEM:	DESRPTION:	QTY.	UNIT:	RATE:	TALLY:
		Metal stud	80	each	\$3.90	\$312.00
		Fire treated plywood	288	sf	\$0.88	\$254.30
		fastners	1	ls	\$50.00	\$50.00
		Paint	1	ls	\$100.00	\$100.00
						\$650.00
MATERIAL SUBTOTAL:						\$1,366.30
EQUIPMENT:	MACHINE:	DESRPTION:	QTY.	UNIT:	RATE:	TALLY:
EQUIPMENT SUBTOTAL:						\$0.00
Subcontractor		DESRPTION:	QTY.	UNIT:	RATE:	TALLY:
						\$0.00
SUBCONTRACTOR SUBTOTAL:						\$0.00
CHANGE ORDER SUBTOTAL:						\$2,579
Overhead & Profit on Sub-Contractors Work 10%						\$0
BHI OVERHEAD & PROFIT 15%						\$387
SUBTOTAL						\$2,966
INCREASED BOND FEE 1.2%						\$36
GL @ .6%						\$18
TOTAL CHANGE ORDER						\$3,020



September 22, 2010

Synthesis, LLC
162 Jay Street
Schenectady, NY 12305

RE: Saratoga Indoor Recreation Center
BHI Project No. 0906

TRANSMITTED:

Enclosed please find the following proposal (s) for your review and approval:

<u>BHI Proposal No.</u>	<u>Description</u>
025	Gym Wall Pad Framing

If you have any questions or concerns you may reach Project Manager, Phil Rankin at 518-373-2000 ext. 344.

Very Truly Yours,
BAST HATFIELD, INC.

Phil Rankin
Project Manager

Enc.

C: Super/BHI
File