



CHANGE ORDER
City of Saratoga Springs

No. 1

DATE OF ISSUANCE 12-10-14 EFFECTIVE DATE 12-16-14

OWNER City of Saratoga Springs

CONTRACTOR Machnick Builders, Ltd.

Contact: Jon Chetwynd

Project: Casino Vertical Platform Lift

OWNER's Contract No. 2014-20 ENGINEER's Contract No. 2014-20

ENGINEER City Engineers Office

You are directed to make the following changes in the Contract Documents:

Description:

Contract time extension

Reason for Change Order:

Lift manufacturer closing for 2 weeks during holiday season causing 2 week delay in project completion.

Attachments: (List documents supporting change)

12-5-14 letter of explanation from Autoquip Corporation.

Table with 5 rows and 1 column: CHANGE IN CONTRACT PRICE. Rows include Original Contract Price, Net Increase (Decrease) from previous Change Orders, Contract Price prior to this Change Order, Net increase (decrease) of this Change Order, and Contract Price with all approved Change Orders.

Table with 5 rows and 1 column: CHANGE IN CONTRACT TIMES. Rows include Original Contract Times, Net change from previous Change Orders, Contract Times prior to this Change Order, Net increase (decrease) this Change Order, and Contract Times with all approved Change Orders.

RECOMMENDED:

APPROVED:

ACCEPTED:

By: [Signature] ENGINEER (Authorized Signature)

By: _____ OWNER (Authorized Signature)

By: [Signature] CONTRACTOR (Authorized Signature)

Date: 12-10-14

Date: _____

Date: 12-10-14

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.



December 5, 2014

To: Steve Brown

Reference: AQ# 126378

Steve,

This is to confirm that we are unable to expedite this lift and ship in 2014.

Our plant loses almost 2 weeks of production time due to our plant wide shutdown in December and at this time all looks good for shipping this project by 1/16.

Please accept my apologies for not being able to improve this date.

Regards,

A handwritten signature in cursive script that reads "Larry L. Holden Jr.".

Larry L Holden Jr.
Autoquip Corporation

10589 W Industrial Ave

Guthrie, OK 73044
405-282-5838 direct
405-282-8105 fax

www.autoquip.com



In Position.



MACHNICK BUILDERS, LTD.

One West Street • Green Island, NY 12183 • (518) 272-8220 • Fax: (518) 272-8284

December 9, 2014

Ms. Deborah LaBreche, P.E.
Assistant City Engineer
City of Saratoga Springs
474 Broadway – City Hall
Saratoga Springs, New York 12866

RE: Casino Vertical Platform Lift - Schedule

Ms. LaBreche:

We have been notified by Beaton Industrial that for unforeseen reason their lift supplier Autoquip is unable to ship the lift in a timely manner. Due to that circumstance, we will not be able to make the substantial completion date of January 6th, 2015. At this time we respectfully request a time extension for substantial completion on January 30, 2015. Please see attached vendor letter to Beaton Industrial from their vendor, Autoquip.

If you have any questions, please do not hesitate to contact me.

Sincerely,
MACHNICK BUILDERS, LTD.

A handwritten signature in black ink, appearing to read 'Kevin J. Grennon', followed by a long horizontal line extending to the right.

Kevin J. Grennon
Project Executive

KJG
cc: file