



CHANGE ORDER
City of Saratoga Springs

No. 1

DATE OF ISSUANCE 11-5-15

EFFECTIVE DATE 11-17-15

OWNER CITY OF SARATOGA SPRINGS

CONTRACTOR JABLONSKI EXCAVATING, INC.

Contact: STEPHEN JABLONSKI

Project: PINWOOD AVENUE SANITARY SEWER REPLACEMENT

OWNER's Contract No. 2015-37

ENGINEER's Contract No. 2015-37

ENGINEER CITY ENGINEERS OFFICE

You are directed to make the following changes in the Contract Documents:

Description:

REPLACE SANITARY SEWER ON LEFFERTS ST. & CONTRACT TIME EXTENSION.

Reason for Change Order:

REPLACEMENT OF 280 LF SANITARY SEWER ON LEFFERTS ST TO ADDRESS SEWER BACKUPS. LEFFERTS ST SEWER & PRECAST SEWER MANHOLES LEAD TIME EXTENDS THE PROJECT COMPLETION.

Attachments: (List documents supporting change)

SEE ATTACHED PROPOSAL DATED 11/4/15 AND PROJECT SCHEDULE PROVIDED BY JABLONSKI.

Table with 5 rows detailing contract price changes: Original Contract Price (\$331,872.00), Net Increase (Decrease) from previous Change Orders (\$ N/A), Contract Price prior to this Change Order (\$331,872.00), Net increase (decrease) of this Change Order (\$54,918.00), and Contract Price with all approved Change Orders (\$386,790.00).

Table with 5 rows detailing contract time changes: Original Contract Times (Substantial Completion: 10/24/15, Ready for final payment: 11/08/15), Net change from previous Change Orders (Substantial Completion: N/A, Ready for final payment: (days)), Contract Times prior to this Change Order (Substantial Completion: 10/24/15, Ready for final payment: 11/08/15), Net increase (decrease) this Change Order (Substantial Completion: 174, Ready for final payment: 189), and Contract Times with all approved Change Orders (Substantial Completion: 4/15/16, Ready for final payment: 4/30/16).

RECOMMENDED:

APPROVED:

ACCEPTED:

By: [Signature] ENGINEER (Authorized Signature)

By: _____ OWNER (Authorized Signature)

By: [Signature] CONTRACTOR (Authorized Signature)

Date: 11-6-15

Date: _____

Date: 11-6-15



Jablonski Excavating, Inc.

678 County Highway 108
St. Johnsville, New York 13452
<http://www.JablonskiExcavating.com>

Offices: (518) 568-5874
Fax: (518) 568-5888
Cell: (315) 868-9341

November 4, 2015

City of Saratoga Springs

City Hall

Saratoga Springs, NY

Debbie,

Per your request, I am emailing you a proposal to install additional Sanitary Sewer and manhole at the intersection of Pinewood Ave. and Leffert Street to East Avenue utilizing the base bid unit pricing for the current contract.

Bid Items:

1) 280 LF of 8" SDR35 (4-6' Depth) X \$170.00 = \$47,600.00

11) Sewer Bypass \$12.85 per LF X 280 = \$ 3,598.00

15) Trench Boxing 280 X .25 = \$ 70.00

6) (1) New Manhole = \$600.00

3) Paving 280 LF X \$5' - 1400 SF = \$ 2,400.00

7) Reconnect existing building service lateral - AS NEEDED \$ 200.00 each

Approximate Total **\$54,918.00**

Please advise at your earliest when this change order is approved.

Regards,

Steve Jablonski, President